



YK Groups

Visakhapatnam, IT sez, Visakhapatnam, Andhrapradesh,
530028
GSTIN: cbdbf5352bidjs

Ph: 6300286103

E-mail: yk24563@gmail.com

✓ MNRE Empanelled Vendor

Commissioning Test Report: Solar Project 3KW

Inverter Testing (DC Side): Nos. of Inverter 1 Nos.

Inverter S. No.	Capacity	String 1: Voc	String 2: Voc	Remark
28y2uwrur	3KW			

Inverter Testing (AC Side – Single Phase)

Inverter S. No.	Capacity	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N	Remark
28y2uwrur	3KW	240 V						

ACDB & Meter Panel Testing – Single Phase

	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N
ACDB I/C (V)	240					
ACDB O/G (V)	240					

Earthing Pit Details: Nos. of Earth Pit

	Earthing AC	Earthing DC	Earthing LA	Remark
Earth Test Value (Ohm)	0.5 Ohms	0.5 Ohms	0.5 Ohms	

Counter Signed by Vendor with Stamp

Signature of the Site Engineer

Signature

Stamp

K. Aruna



This is a Computer Generated Document