



Test Company

c pendurthi, Visakhapatnam, Andhra Pradesh, 531173

GSTIN: 32utdoknvokanok

Ph: 1234567890

✓ MNRE Empanelled Vendor

Commissioning Test Report: Solar Project 5.0KW

Inverter Testing (DC Side): Nos. of Inverter 1 Nos.

Inverter S. No.	Capacity	String 1: Voc	String 2: Voc	Remark
—	5.0KW	—	—	

Inverter Testing (AC Side – Single Phase)

Inverter S. No.	Capacity	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N	Remark
—	5.0KW	240.0V						

ACDB & Meter Panel Testing – Single Phase

	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N
ACDB I/C (V)	240					
ACDB O/G (V)	240					

Earthing Pit Details: Nos. of Earth Pit

	Earthing AC	Earthing DC	Earthing LA	Remark
Earth Test Value (Ohm)	0.5 Ohms	0.5 Ohms	0.5 Ohms	

Counter Signed by Vendor with Stamp

Signature of the Site Engineer

Signature

Stamp



This is a Computer Generated Document