

## Visionera Pvt Ltd

Sujathanagar, Pendurthi, Visakhapatnam, Andhra Pradesh, 531173

GSTIN: 37AAJCV0447L1ZX

Ph: 9347475257

E-mail: bdo2.zy@myntreal.com

### Commissioning Test Report: Solar Project 3KW

**Inverter Testing (DC Side):** Nos. of Inverter 1 Nos.

| Inverter S. No. | Capacity | String 1: Voc | String 2: Voc | Remark |
|-----------------|----------|---------------|---------------|--------|
| 1236548789      | 3        | 56.6          | 45.6          |        |

**Inverter Testing (AC Side – Single Phase)**

| Inverter S. No. | Capacity | R-Y/P-N | Y-B | B-R | R-N | Y-N | B-N | Remark |
|-----------------|----------|---------|-----|-----|-----|-----|-----|--------|
| 1236548789      | 3        | 240.0V  |     |     |     |     |     |        |

**ACDB & Meter Panel Testing – Single Phase**

|              | R-Y/P-N | Y-B | B-R | R-N | Y-N | B-N |
|--------------|---------|-----|-----|-----|-----|-----|
| ACDB I/C (V) | 240     |     |     |     |     |     |
| ACDB O/G (V) | 240     |     |     |     |     |     |

**Earthing Pit Details:** Nos. of Earth Pit

|                        | Earthing AC | Earthing DC | Earthing LA | Remark |
|------------------------|-------------|-------------|-------------|--------|
| Earth Test Value (Ohm) | 0.5 Ohms    | 0.5 Ohms    | 0.5 Ohms    |        |

**Counter Signed by Vendor with Stamp**

**Signature of the Site Engineer**

Signature

Stamp

T. Jyothirmai



Handwritten signature of the Site Engineer.

This is a Computer Generated Document

