

Visionera Pvt Ltd

Sujathanagar, Pendurthi, Visakhapatnam, Andhra Pradesh, 531173

GSTIN: 37AAJCV0447L1ZX

Ph: 9347475257

E-mail: bdo2.zy@myntreal.com

Commissioning Test Report: Solar Project 3KW

Inverter Testing (DC Side): Nos. of Inverter 1 Nos.

Inverter S. No.	Capacity	String 1: Voc	String 2: Voc	Remark
2512248547	3			

Inverter Testing (AC Side – Single Phase)

Inverter S. No.	Capacity	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N	Remark
2512248547	3	240v						

ACDB & Meter Panel Testing – Single Phase

	R-Y/P-N	Y-B	B-R	R-N	Y-N	B-N
ACDB I/C (V)	240					
ACDB O/G (V)	240					

Earthing Pit Details: Nos. of Earth Pit

	Earthing AC	Earthing DC	Earthing LA	Remark
Earth Test Value (Ohm)	0.5 Ohms	0.5 Ohms	0.5 Ohms	

Counter Signed by Vendor with Stamp

Signature

T. Jyothirmai

Stamp



Signature of the Site Engineer

This is a Computer Generated Document