



Test Company

c pendurthi, Visakhapatnam, Andhra Pradesh, 531173

GSTIN: 32utdoknvokanok

Ph: 1234567890

✓ MNRE Empanelled Vendor

Technical Installation Details

3. Mounting Structures

Type	Rooftop
Surface Finish	GALVANIZED
Material	Galvanized MS Module Structure
Wind Speed Tolerance	150KW/HR

4. Cables: POLYCAB

DC Cable Make	Polycab / 4 Square mm
Size / Length (DC)	4 Sq.mm / 90 Mtrs
AC Cable Make (Inverter to ACDB)	Polycab / 4 Square mm
Size / Length (Inv-ACDB)	4 Sq.mm / 60 Mtrs
AC Cable Make (ACDB to Electric Panel)	Polycab / 4 Square mm
Size / Length (ACDB-Panel)	4 Sq.mm / 40 Mtrs
Conductor	Multi Strand High Conductivity Copper
Insulation / sheath	PVC / XLPE Insulated

5. Junction Box & Distribution Boards

ACDB	Weatherproof dust & vermin proof
ACDB Nos.	1
DCDB	Weatherproof dust & vermin proof
DCDB Nos.	1

6. Earthing & Lightning Protection

AC Earthing (Nos.)	1
AC Earth Resistance	0.5 Ohms
DC Earthing (Nos.)	1
DC Earth Resistance	0.5 Ohms
Lightning Arrestors (LA) (Nos.)	1
LA Earth Resistance	0.5 Ohms

7. Online Monitoring Mechanism

Web Portal User ID	—
--------------------	---

Web Portal Password	—
---------------------	---

10. Danger Board

Danger Board	AVAILABLE
--------------	-----------

Signature of Vendor (With Stamp & Seal)

Stamp



This is a Computer Generated Document